EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements of Anganawadi buildings and Improvements of Government School buildings in ward no:04 of Yelahanka Satellite Town Sub Division
2	Amount of work portion	1,02,86,548.00
3	Estimated Cost	Rs.102.86 lakhs
4	Name of Contractor	Sri.T.S.Kothanda Raju (Proprietor R Charan Constructions, Proprietor Shree Charan Constructions)
5	Agreement no	BBMP/EE/YNK.D/E-PMT/AG/04/2020-21, Date:16/04/2021
6	No and date under which work order issued	BBMP/EE/YNK.D/EPMT-9/W.O/05/2020-21, Date 17/04/2021
7	Time limit rriginally fixed for completion	180 Days
8	Date of application by the contractor for granting	26/11/2021
9	Date of receipt of application in the Sub Division office	26/11/2021
10	Extension granted if any	-
	I	-
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	224 Days
12	Work carried out during 1st extension	-"-
13	Work carries out during 2nd extension	-"-

14	Time now applied for	44 Days
15	Date of recommanding time 2nd extension	-"-
16	Weather the original application of the contractor is enclosed	yes
17	Balance of remaining work	NIL
18	Probable time required for completion of remaining work	180 Days
19	Cost work charged establishment charged on the work after the expairy original period	224 Days
20	Weather notice as per clause of contract has been issued	NO
21	Remarks of the AEE and the daily rate of penalty proposed	NIL
21	Remarks of the EE and the daily rate of penalty proposed	NO

Assistant Engineer

Assistant Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP Bangalore

Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yelahanka, Division